

## Hot Tub Pre-inspection check list

Complete / review this list before calling for an inspection.

1. \_\_\_ Have building permit available we may need permit number and or may have to sign permit. Varies with local municipality.
2. \_\_\_ Hot tub GFCI protected. \_\_\_ shut off 5 - 50 feet and within sight.
3. \_\_\_ Convenience receptacle located between 6 and 20 feet. GFCI protected with bubble style cover.
4. \_\_\_ Ditch open in a few spots \_\_\_ 240 volt lines 18 inch deep 120 volt 12 inches deep if GFCI protected before going in ground.
5. \_\_\_ All metal parts bonded to pump with #8 solid CU wire.  
\_\_\_\_\_ Normally done at factory      **NO GROUND RODS!!**
6. \_\_\_ Perimeter equipotential bonding all on ground hot tubs #8 solid CU 18 -24 inches from tub edge 4-6 inches deep and bonded to pool pump lug.
7. \_\_\_ All existing receptacles within 20 feet of tub must be GFCI protected.  
\_\_\_\_\_ None can be closer that 6 feet.
8. \_\_\_ All ground wires must be mechanically fastened in junction boxes with wire nuts or other approved fasteners. \_\_\_ Metal boxes must be bonded to grounding wires.
9. \_\_\_ If a breaker is used for tub pump make sure it is a Ground fault GFCI not Arc Fault AFCI. A blank face GFCI can be used also.
10. \_\_\_ Town will look for pool alarm and fence if needed.